Manitoba
Growth, Enterprise and Trade
Petroleum Branch
360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/17 – November 6/17)

DRILLING ACTIVITY	To November 6/17	To November 7/16	2016 Total
Drilling Licences Issued	199	79	126
Licences Cancelled	13	39	45
Vertical Wells Drilled	30	14	19
Horizontal Wells Drilled	178	52	62
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	208	66	81
No. of Metres Drilled	410 791	125 871	151 070
Wells Re-entered	0	0	0
Wells Being Drilled	1	0	0
No. of Active Rigs	5	1	6
Wells Licenced but Not Spudded	55	52	78
Wells Completed as Potential Oil Wells	202	62	76
Wells Abandoned Dry	4	2	2
Wells Drilled but Not Completed	0	1	0
Other Completions	2	1	3
New Wells on Production	60	48	66

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	8	4	5
Licences Cancelled	3	0	0
Kilometers Licenced	1 275	196	226
Kilometers Run	687	645	760

OIL PRICES (Average)	2017 $/m3 ($/bbl)	2016 $/m3 ($/bbl)
Month of September	366.21 (59.19)	334.05 (53.08)
Month of October	399.06 (63.41)	388.61 (61.75)

OIL PRODUCTION (M3)	2017	2016
Month of May	185 527.7	201 827.7

WEEKLY WELL ACTIVITY REPORT

06 November 2017

Lic. No.: 879
Tundra Virden 4-21-11-26 (WPM)
UWI: 100.04-21-011-26W1.00
Status: Abandoned Producer (ABD P)
Abandoned Producer: 31-Oct-2017

Lic. No.: 1593
Tundra et al Virden 1-19-11-26 (WPM)
UWI: 100.01-19-011-26W1.00
Status: Abandoned Producer (ABD P)
Abandoned Producer: 01-Nov-2017

Lic. No.: 2996
Tundra Virden 13-21-11-26 (WPM)
UWI: 100.13-21-011-26W1.00
Status: Abandoned Producer (ABD P)
Abandoned Producer: 31-Oct-2017

Lic. No.: 3107
NVS Unit No. 2 9-30-11-26 (WPM)
UWI: 100.09-30-011-26W1.00
Status: Abandoned Producer (ABD P)
Abandoned Producer: 02-Nov-2017

Lic. No.: 8253
Tundra Waskada HZNTL B10-9-1-25 (WPM)
UWI: 103.10-09-001-25W1.00
Status: Capable of Oil Production - Suspended (SUSP COOP)
COOP - Suspended: 01-Nov-2017

Lic. No.: 8257
Tundra Waskada HZNTL 14-9-1-25 (WPM)
UWI: 100.14-09-001-25W1.00
Status: Capable of Oil Production - Suspended (SUSP COOP)
COOP - Suspended: 30-Oct-2017

Lic. No.: 10579
Corval Daly Sinclair HZNTL B5-33-8-28 (WPM)
UWI: 104.05-33-008-28W1.00
Status: Licence Cancelled (CAN)
Licence Cancelled: 03-Nov-2017

Lic. No.: 10580
Corval Daly Sinclair HZNTL **B5**-33-8-28 (WPM)
UWI: 104.05-33-008-28W1.00

Please note revised UWI and Well Name Change
Licenced as: 105.05-33-008-28W1.00; C5-33-8-28
Changed to: 104.05-33-008-28W1.00; B5-33-8-28
Due to Cancelation of Well Licence #10579

Lic. No.: 10581
Corval Daly Sinclair HZNTL C5-33-8-28 (WPM)
UWI: 103.06-33-008-28W1.00 - Leg #1 (ABD J)
UWI:105.05-33-008-28W1.02 - Leg #2

Please note revised UWI and Well Name change
Licenced as: 106.05-33-008-28W1.00; D5-33-8-28
Changed to 105.05-33-008-28W1.00; C5-33-8-298
Due to UWI change of Well Licence #10580

Lic. No.: 10761

Tundra Birdtail HZNTL 16-9-16-27 (WPM)
UWI: 102.16-09-016-27W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 06-Nov-2017

Lic. No.: 10773

Daly Unit No. 3 HZNTL 13-1-10-28 (WPM)
UWI: 102.13-01-010-28W1.00
Finished Drilling: 30-Oct-2017
Total Depth: 1663.00 m
Intermediate Casing: 139.70 mm @ 1663.00 m with 29.0 t
Rig Released: 31-Oct-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 31-Oct-2017

Lic. No.: 10774

Daly Unit No. 3 HZNTL 14-1-10-28 (WPM)
UWI: 102.14-01-010-28W1.00
Spud Date: 31-Oct-2017
K.B. Elevation: 501.22 m
Surface Casing: 244.50 mm @ 278.00 m with 14.0 t
Finished Drilling: 05-Nov-2017
Total Depth: 2058.00 m
Intermediate Casing: 139.70 mm @ 2058.00 m with 35.5 t
Rig Released: 05-Nov-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Nov-2017

Lic. No.: 10776

North Virden Scallion Unit No. 1 HZNTL 12-3-12-26 (WPM)
UWI: 102.12-03-012-26W1.00 - Leg #1
UWI: 103.06-03-012-26W1.02 - Leg #2

UWI: 102.12-03-012-26W1.00 - Leg #1
Intermediate Casing: 177.80 mm @ 779.00 m with 13.0 t
Finished Drilling: 31-Oct-2017
Total Depth: 1464.00 m

UWI: 103.06-03-012-26W1.02 - Leg #2
Kick-Off Date: 31-Oct-2017
Kick-Off Point: 806.00 m
Finished Drilling: 01-Nov-2017
Total Depth: 1812.00 m

UWI: 102.12-03-012-26W1.00 - Leg #1
UWI: 103.06-03-012-26W1.02 - Leg #2
Rig Released: 02-Nov-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Nov-2017

Lic. No.: 10783

Daly Unit No. 1 HZNTL **B12**-3-10-28 (WPM)
UWI: 104.12-03-010-28W1.00

Please note revised UWI and Well Name Change
Licenced as: 102.11-03...; Corex Daly Sinclair HZ 11-3-10-28
Drilled as: 104.12-03... ; Daly Unit No. 1 HZ B12-3-10-28

Lic. No.: 10786

Tundra Manson HZNTL 4-26-14-29 (WPM)
UWI: 100.01-26-014-29W1.00 - STH
UWI: 100.04-26-014-29W1.02 - Leg #1

UWI: 100.01-26-014-29W1.00 - STH
Spud Date: 30-Oct-2017
K.B. Elevation: 485.04 m
Surface Casing: 244.50 mm @ 137.50 m with 8.0 t
Finished Drilling: 31-Oct-2017
Total Depth: 775.00 m
Status: Abandoned Stratigraphic Test Hole (ABD STH)
Abandoned Stratigraphic Test Hole: 01-Nov-2017

UWI: 100.04-26-014-29W1.02 - Leg #1
Intermediate Casing: 177.80 mm @ 761.00 m with 14.5 t
Kick-Off Date: 03-Nov-2017
Kick-Off Point: 761.00 m
Finished Drilling: 04-Nov-2017
Total Depth: 2110.00 m
Rig Released: 04-Nov-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Nov-2017

Lic. No.: 10792

Corex Daly Sinclair HZNTL B12-9-10-28 (WPM)
UWI: 104.12-09-010-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 06-Nov-2017

Lic. No.: 10800

North Virden Scallion Unit No. 1 HZNTL A14-34-11-26 (WPM)
UWI: 103.14-34-011-26W1.00
Spud Date: 02-Nov-2017
K.B. Elevation: 463.10 m
Surface Casing: 244.50 mm @ 202.00 m with 12.0 t
Intermediate Casing: 177.80 mm @ 721.00 m with 8.0 t
Finished Drilling: 06-Nov-2017
Total Depth: 1766.00 m
Rig Released: 06-Nov-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Nov-2017

Lic. No.: 10804

North Virden Scallion Unit No. 1 Prov. HZNTL 13-24-11-26 (WPM)
UWI: 103.13-24-011-26W1.00 - Leg #1
UWI: 103.14-24-011-26W1.02 – Leg #2
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 06-Nov-2017

Lic. No.: 10813

BCX Willen 6-33-14-28 (WPM)
UWI: 100.06-33-014-28W1.00
Spud Date: 30-Oct-2017
K.B. Elevation: 472.62 m
Surface Casing: 219.00 mm @ 142.00 m with 11.0 t
Finished Drilling: 02-Nov-2017
Total Depth: 614.50 m
Production Casing: Run
Rig Released: 03-Nov-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Nov-2017

Lic. No.: 10816

Tundra Waskada HZNTL 1-10-2-25 (WPM)
UWI: 102.01-10-002-25W1.00
Surface Casing: 219.10 mm @ 138.00 m with 10.5 t
Finished Drilling: 01-Nov-2017
Total Depth: 2023.00 m
Intermediate Casing: 139.70 mm @ 2023.00 m with 36.5 t
Rig Released: 01-Nov-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Nov-2017

Lic. No.: 10818

BCX Virden Prov. 6-16-11-25 (WPM)
UWI: 100.06-16-011-25W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 06-Nov-2017

Lic. No.: 10819

Tundra Pierson HZNTL 7-10-3-28 (WPM)
UWI: 100.08-09-003-28W1.00 - STH
UWI: 100.07-10-003-28W1.02 - Leg #1

UWI: 100.08-09-003-28W1.00 - STH
Spud Date: 02-Nov-2017
K.B. Elevation: 467.83 m
Surface Casing: 244.50 mm @ 135.00 m with 8.0 t
Finished Drilling: 05-Nov-2017
Total Depth: 1035.00 m
Status: Drill Stem Test (DST)
Drill Stem Test: 06-Nov-2017

Lic. No.: 10822

Tundra Pierson DIR 16-8-3-28 (WPM)
UWI:100.16-08-003-28W1.00
Licence Issued: 03-Nov-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 16D-8-3-28
Co-ords: 64.49 m S of N of Sec 8
66.74 m W of E of Sec 8
Grd Elev: 465.41 m
Proj. TD: 1020.10 m (Mississippian)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10823

Tundra Pierson Prov. HZNTL 2-12-3-29 (WPM)
UWI:102.02-12-003-29W1.00 - Leg #1
UWI:100.01-12-003-29W1.02 - Leg #2
Licence Issued: 03-Nov-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 14D-12-3-29
Co-ords: 45.00 m S of N of Sec 12
680.47 m E of W of Sec 12
Grd Elev: 469.55 m
Proj. TD: 2432.27 m (Mississippian)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10824

North Virden Scallion Unit No. 1 Prov. HZNTL 11-11-11-26 (WPM)
UWI:102.11-11-011-26W1.00
Licence Issued: 03-Nov-2017
Licensee: Corex Resources Ltd
Mineral Rights: Corex Resources Ltd
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 6D-14-11-26
Co-ords: 630.00 m N of S of Sec 14
690.00 m E of W of Sec 14
Grd Elev: 452.69 m
Proj. TD: 1959.32 m (Mississippian)
Field: Virden
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10825

Sinclair Unit No. 10 Prov. HZNTL 16-18-8-29 (WPM)
UWI:102.16-18-008-29W1.00
Licence Issued: 03-Nov-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 13C-8-8-29
Co-ords: 60.00 m S of N of Sec 8
60.00 m E of W of Sec 8
Grd Elev: 527.18 m
Proj. TD: 2542.30 m (Devonian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10826

Daly Unit No. 6 HZNTL A8-22-9-29 (WPM)
UWI:103.08-22-009-29W1.00
Licence Issued: 03-Nov-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 8D-21-9-29
Co-ords: 677.05 m N of S of Sec 21
60.00 m W of E of Sec 21
Grd Elev: 535.40 m
Proj. TD: 2349.00 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10827

Corex Daly Sinclair HZNTL A4-20-9-28 (WPM)
UWI:102.04-20-009-28W1.00
Licence Issued: 03-Nov-2017
Licensee: Corex Resources Ltd
Mineral Rights: Corex Resources Ltd
Contractor: Ensign Canadian - Rig# 651
Surface Location: 4D-29-9-28
Co-ords: 205.00 m N of S of Sec 29
210.00 m E of W of Sec 29
Grd Elev: 515.55 m
Proj. TD: 2397.82 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10828

Tundra Daly Sinclair HZNTL A14-3-8-28 (WPM)
UWI:102.14-03-008-28W1.00
Licence Issued: 03-Nov-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 14A-4-8-28
Co-ords: 234.14 m S of N of Sec 4
732.88 m E of W of Sec 4
Grd Elev: 495.60 m
Proj. TD: 2338.90 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10829

Tundra Manson 15-8-14-28 (WPM)
UWI:100.15-08-014-28W1.00
Licence Issued: 03-Nov-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 15C-8-14-28
Co-ords: 172.17 m S of N of Sec 8
641.60 m W of E of Sec 8
Grd Elev: 479.46 m
Proj. TD: 719.60 m (Devonian)
Field: Manson
Classification: New Field Wildcat
Status: Location(LOC)

Lic. No.: 10830

Tundra Birdtail HZNTL A11-17-16-27 (WPM)
UWI:102.11-17-016-27W1.00
Licence Issued: 03-Nov-2017
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 9A-18-16-27
Co-ords: 639.15 m S of N of Sec 18
60.00 m W of E of Sec 18
Grd Elev: 476.50 m
Proj. TD: 1237.50 m (Mississippian)
Field: Birdtail
Classification: Non Confidential Development
Status: Location(LOC)

WELL LICENCE CANCELLATIONS

Lic. No.: 10579 Corval Daly Sinclair HZNTL B5-33-8-28 (WPM)
Status: Licence Cancelled
Date Cancelled: 03-Nov-2017

NEW UNIT APPROVALS

RE: Ebor Unit No. 3 Project Approval

The effective date for **Ebor Unit No. 3** is October 1, 2017 covering the following in the Daily Sinclair Field:

LSDs	Section	Township	Range
All of Section	29	8	29
All of Section	30	8	29
All of Section	31	8	29
All of Section	32	8	29
All of Section	5	9	29
All of Section	6	9	29
All of Section	7	9	29
All of Section	8	9	29
All of Section	18	9	29

Field pool code: 1 62A

RE: Sinclair Unit No. 20 Project Approval

The effective date for **Sinclair Unit No. 20** is November 1, 2017 covering the following in the Daily Sinclair Field:

LSDs	Section	Township	Range
All of Section	24	8	29

Field pool code: 1 62A

RE: Waskada Unit No. 23 Project Approval

The effective date for **Waskada Unit No. 23** is November 1, 2017 covering the following in the Waskada Field:

LSDs	Section	Township	Range
3-6, 11-16	35	1	25
1-8, 11-14	2	2	25
1-11, 16	3	2	25
1, 2, 7-8	4	2	25
1	10	2	25

3-6, 9-15	11	2	25

Field pool code: 3 29A

RE: East Manson Unit No. 8 Project Approval

The effective date for **East Manson Unit No. 8** is November 1, 2017 covering the following in the Manson Field:

LSDs	Section	Township	Range
North East Quarter	9	13	28
South Half and North West Quarter	10	13	28

Field pool code: 17 62B